OOK

Depth 6	Contents 7	Reference to last Measurement 8

M. A. R. 57 (Rule 116)
Measurement Book

No. B 209158

Final Bill

..... From..... To.....

Character of nature of Agency ... Executive Engineer KRIDL Bijapur

Commencement of work ... Date of Receiving:

Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
	Number 3	Length 4	Breadth 5	Depth 6		
Name of work: Improvements to Roads and Drains at Doddachannapa layout Ragavendra layout, Kuruvinpuragere 1st stage, Nalwadi ward No. 11 Kuruvinpuragere).						
Estimated cost Rs: 99.00 lakhs.						
Work code Number: 011-80-00075						
Head of A/c: P 1875						
Work order No: BBMP/EE/BTP/WO/194/19-20						Dt: 01/02/2020

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Item (1)	Earthworks excavation by manual means for roads, drains and works in ordinary soil excavated surface levelled and sides neatly trimmed, the disposal earth to be levelled neatly after breaking of clods complete as per specifications						
	Quty wise EMB = 758.10 cum						
	@ 243.88/cum					=	184885.60
Item (2)	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications						
	Quty wise EMB = 1196.10 Sqm						
	@ 111.30/Sqm					=	133126.83

OK

Depth 6	Contents 7	Reference to last Measurement 8
...roady, drains and s... levelled and sides ...e levelled neatly after ...e specifications ...um	=	184885.00
...ains and pointing in ...tions 96.00 Sqm	=	13312.00

M. A. R. 57 (Rule 116)
Measurement Book

No. B 209159

..... From..... To.....

Name of nature of Agency .....

Name of work .....

Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
...ering granite slabs of selected quality ...g of 7.5cm thick and fixed in cement mortar (1:6) including curing etc. complete as per specifications. Only wide EMB = 364.80sqm @ 748.00/Sqm					=	270689.00
...ain cement concrete M10 with OPC cement @ 330kg. with crushed ...gram) and above size graded granite metal coarse aggregates Only wide EMB = 495.75cum @ 5491.00cum					=	2722668.75

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
Item (5)	cement concrete pavement. construction of unreinforced Plain cement concrete pavement, using a grade concrete M30 over prepared base with opc coarse aggregates @0.69 cum fine aggregates @ 0.46 cum						
	Quantity vide E and B = 415.97 cum						
	@ 5818.96/cum =						@16757.7
Item (6)	Providing and construction load bearing walls with solid concrete blocks having block density not less than 1800 Kg/cms having a minimum average compressive strength of 4.0 N/mm2						
	Quantity vide E and B. = 708.80 Sqm						
	@ 979.44/Sqm =						694227.4

K

epth 6	Contents 7	Reference to last Measurement 8
un reinforced	Plain	
de	concrete M30 over	
ded	@0.69 cum fine	
cum		
=		@16757.0
d non solid concrete		
1800 kg/cms having		
of 4.0 N/mm2		
08.80 sum)		
=		694227.0

M. A. R. 57 (Rule 116)
Measurement Book

No. B 209160

..... From..... To.....

Name of nature of Agency .....

Commencement of work .....

Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
Supplying and Fixing pre cast covering slab made out of CC 1:2:4 with 10mm thick and Finishing cutting, including proper working, curing,						
Qty wise 500B = 799.16 sqm						
@ 2337.00/sqm						= 1868963.00
Plain/Reinforcement cement concrete M20 with OPC cement @ 300kg with 20mm and size graded granite metal coarse aggregate @ 0.69 cum and fine aggregate @ 0.46 cum with superplasticiser						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	@ 3Hs confirming to IS 9103-1999 Reaffirmed 2008 in open Foundation complete as per Drawing & technical specifications. Body value EMD = 75.31 cum @ 5148.40/cum					=	387728.[illegible]
		Total Amount				=	8388858.[illegible]
		GST+12%.				=	1006663.[illegible]
(1)	certificate: The work executed by contractor is found satisfactory.	Add KRIDL @ 4%				=	335554.[illegible]
		Grand total				=	9731075.[illegible]
(2)	there are no environmental issues for this work						

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL; BBMP, Bangalore

25/05/25

Assistant Executive Engineer
Vidyaranyapura Sub Division

OK

Depth 6	Contents 7	Reference to last Measurement 8
...mical specifications		
...) cum		
=		387728.00
=		838858.00
=		100663.00
=		33555.00
		973075.00
	Stonepitching.	
	00019	

M. A. R. 57 (Rule 116)
Measurement Book

No. B 209161

From ..... To .....

Name of nature of Agency .....

Name of work .....

Full description, etc, of work	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
Ambedkar Statue Road						
Dodda Channappa Layout						
1st Cross		140.00m				
2nd Cross				92.10+84.80m		
14th Cross						136.50m
29.00						

INDEX:
- CC Road

Assistant Executive Engineer
Vidyaranyapura Sub Division